

PUBLIC WORKS DEPARTMENT

CITY OF PORTSMOUTH

680 Peverly Hill Road

Portsmouth N.H. 03801

(603) 427-1530 FAX (603) 427-1539

October 31, 2011

REC'D NOV 4 2011

Mark Pollins
Director of Water Enforcement
U.S. Environmental Protection Agency
Room # 3142
USEPA Ariel Rios Building (AR)
1200 Pennsylvania Avenue N.W.
Washington, D.C. 20004

Re: Consent Decree 09-cv-283-PB
Quarterly Report No. 8
Portsmouth, New Hampshire

Dear Mr Pollins.:

In accordance with Consent Decree 09-cv-283-PB, Section V, item paragraph 20, dated August 12, 2009, the City of Portsmouth is submitting this quarterly status report.

The Consent Decree requires the filing of quarterly reports as follows:

Within 30 days after the end of each calendar quarter (i.e., by April 30, July 30, October 30, and January 30) after the Effective Date of this Consent Decree, until termination of this Decree pursuant to Section XVI, the City shall submit a written report for the preceding calendar quarter that shall include a description of the following: i) the status of any construction or compliance measures; ii) the status of all Consent Decree milestones; iii) any problems encountered or anticipated, together with the proposed or implemented solutions; iv) the status of permit applications; v) operation and maintenance operations; and vi) reports to State agencies.

The following is the list of compliance requirements listed in Section IV of the Consent Decree. For clarity the requirements are listed in plain text and the status of the item is shown in ***Bold Italics***.

8. Nine Minimum Controls Compliance Plan. Attached (***in the referenced CD***) as Appendix A is the Nine Minimum Controls Compliance Plan. The City shall implement the Nine Minimum Controls Compliance Plan in accordance with the schedule specified in Appendix A.

- i) There are no construction related activities with this item. The compliance measures associated with this item are on-going.***
- ii) There is no Consent Decree milestone associated with this item.***

Page 2 of 5
Mr. Mark Pollins
October 31, 2011

- iii) There have been no problems encountered or anticipated with this item.*
- iv) There are no permit applications associated with this item.*
- v) Operation and maintenance is on-going*
- iv) There are no reports to State Agencies associated with this item.*

9. Wastewater Master Plan. Attached as Appendix B is the WMP SOW dated May 17, 2007. The City shall implement the WMP in Appendix B, and comply with all milestones and schedules in Appendix B.1.

The Schedule listed in Appendix B.1 has been superseded by a schedule submitted as part of the Wastewater Master Plan Final Submission submitted to EPA on November 15, 2010. An implementation schedule was included in section 1.2.5 of that submission. The initial effort included piloting potential technologies with a final report due to the EPA and DES by September 2012. Currently the City anticipates meeting that compliance deadline.

- i) There are minor pilot related construction activities with this item (see attached photos). The compliance measures associated with this item are on-going.*
- ii) The original Consent Decree milestones associated with this item have been met with the exception of the final submission of the Wastewater Master Plan, which based mutual agreement between the City and the EPA was submitted on November 15, 2010. The additional schedule submitted in section 1.2.5 of the November 15, 2010 submission has not been formally incorporated into a revised Consent Decree.*
- iii) The problems encountered meeting the previous Consent Decree milestones have been previously identified by the City. Those problems related to critical regulatory input in the areas of anti-degradation and future permit limits.*
- iv) There are no permit applications pending. Peirce Island WWTF NPDES permit reapplication is due December 30, 2011.*
- v) There currently are no operation and maintenance activities with this item. Once the pilot units are up and running (anticipated mid November) operation and maintenance of the units will be required.*
- iv) There are no reports to State Agencies associated with this item that have not also been submitted to the EPA as part of the milestone deadlines. Included for information is a technical memorandum prepared by AECOM which outlines the pilot study technology selection process. In addition, AECOM has prepared a revised schedule which is consistent with the overall schedule submitted as part of the City's Wastewater Master Plan November 15, 2010 Final Submission.*

10. Combined Sewer Overflow Facility Upgrades. The City shall implement its April 2005 Final CSO Long Term Control Plan in accordance with the following schedule and shall complete all construction for implementation of the 2005 LTCP by October, 2012:

A schedule revision was requested as part of the November 15, 2010 Final Wastewater Master Plan Submission. Additional time was requested for Lincoln Phase I, II, and III as well as Islington #2 (Cass Street). The schedule adjustment to Islington #2 (Cass St) project was to allow the piloting effort at Peirce Island to move forward sooner. The money allocated for Islington #2 (Cass St) was reallocated to the Peirce Island piloting effort.

In addition to the time extension the scope of the Lincoln Area projects have been adjusted to accommodate construction of the City's Middle School. A revised project area figure is attached.

In summary, the schedule and project scope adjustments have been necessary to address the difficulties encountered as part of construction in a tight urban environment. Narrow streets, limited staging areas as well as deep sewer in ledge impact the construction schedule. In addition, public concerns related to traffic, dust control, pedestrian traffic, school buses, etc., requires flexibility in construction sequencing.

Planning Area I.D.	Contract I.D.	Project Start Date	Project Completion Date
Lincoln 3	Phase I	In Progress	10/1/2011
Lincoln 3	Phase II	In Progress	10/1/2012
Lincoln 3	Phase III	In Progress	10/1/2013
Court/State	Court #3	1/1/2008	1/1/2012
Islington	Islington #1	Under Design	10/1/2010
Islington	Islington #2	Under Design	1/1/2012

Planning Area I.D.	Contract I.D.	Project Start Date	Project Completion Date	Adjusted per Mutual Agreement*
Lincoln 3	3A	Under Construction	10/1/2011	6/1/2012
Lincoln 3	3B	In Design	10/1/2012	6/1/2013
Lincoln 3	3C	In Design	10/1/2013	6/1/2014
Court/State	Court #3	Completed	1/1/2012	1/1/2012
Islington	Islington #1	Completed	10/1/2010	11/19/2010
Islington	Islington #2	In Design	1/1/2012	6/1/2013

* As outlined in the November 15, 2010 Wastewater Master Plan Final Submission, these completion dates were adjusted to account for a reprogramming of funds to complete a pilot studies at Peirce Island Wastewater Treatment Facility and to address construction related delays to Projects 3A, 3B, and 3C. The most recent revised completion dates are based on an August 2011 EPA correspondence. Final completion dates for these projects are still pending.

- i) The construction related activities with this item are shown on the table above. The compliance measures associated with this item are on-going. Construction on a part of 3B is in conjunction with work at the adjacent Portsmouth Middle School is underway. The balance of 3B and Cass Street are anticipated to bid in February of 2012.*
- ii) The Consent Decree milestones associated with this item have met the adjusted schedule.*
- iii) There are no problems encountered or anticipated with this item.*
- iv) Wetland and Shore-land permit applications for Lincoln Area Contract 3B are completed and approved.*
- v) There are no operation and maintenance activities with this item.*
- iv) There are no reports to State Agencies associated with this item.*

11. Interim Emissions/Effluent Limits. Until the City completes construction of and achieves full operation of secondary treatment facilities in accordance with the schedule contained in this Consent Decree, the City shall comply with the interim limits and measures set forth in Appendix C. (See Current AO effluent limits). Thereafter, the City shall comply with the applicable NPDES permit limits then in effect.

With the exception of BOD₅ effluent concentration the City has met the Interim Emission/Effluent Limits for the Quarter covered by this report. The concentration violations are thought to be related to periods of low flow which allowed particulate BOD to solublize reducing the primary clarifiers' efficiency.

- i) There are no construction related activities with this item. The compliance measures associated with this item are on-going.*
- ii) There are no Consent Decree milestones associated with this item.*
- iii) There are no problems encountered or anticipated with this item.*
- iv) There is no permit application pending associated with this item.*
- v) There have been no exceptional operation and maintenance activities outside of routine wastewater treatment facility operation associated with this item*
- iv) There are no reports to State Agencies associated with this item that have not also been submitted to the EPA as part of the milestone deadlines.*

12. Post Construction Monitoring Plan:

This item was submitted as part of the June 4, 2010 Wastewater Master Plan Draft submission. The implementation schedule will be adjusted to reflect the new schedule listed in item 10 above.

- i) There are no construction related activities or compliance measure associated with this item.*
- ii) The Consent Decree milestones associated with this item will be met subject to the concerns raised above under paragraph 9, item iii.*
- iii) There have been no problems encountered or anticipated with this item.*
- iv) There is no permit application pending associated with this item.*
- v) There are no operation and maintenance activities associated with this item.*
- iv) There are no reports to State Agencies associated with this item.*


Page 5 of 5
Mr. Mark Pollins
October 31, 2011

As required by the Consent Decree:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Please call me at 603-766-1416 if you have any questions or require additional information.

Very truly yours,



Peter H. Rice, P.E.
City Engineer, Water and Sewer Divisions

cc: Chief, Environmental Enforcement Section w/encl.
Joy Hilton, USEPA Region 1 w/encl.
Tracy L. Wood, P.E., NHDES Wastewater Engineering Bureau w/encl.
Allen Brooks, Esq., Department of Justice, Environmental Protection Bureau w/encl.
Mr. John P. Bohenko, City Manager, City of Portsmouth w/o encl.
Robert P. Sullivan, City Attorney w/encl.
Suzanne Woodland, Assistant City Attorney w/encl.
David S. Allen, P.E., Deputy Director of Public Works w/encl.